

MINISTRY OF LINE & PHOENIX ISLAND DEVELOPMENT
CIVIL ENGINEERING & TECHNICAL DIVISION
SUBSTRUCTURE QUARANTINE & ISOLATON PREFAB

SUPPLIER _____
CONTACT _____
ADDRESS _____

EMAIL ADDRESS _____
PHONE # _____
DATE _____

INSTRUCTION:

State the company name with all required information above Fill in the material price and in the highlighted column
Double check the quote prior submission, Cotact this email address for further enquiries : civilandtechnical@mlpid.gov.ki

PHASE TWO

Project:		SUBSTRUCTURE QUARANTINE & ISOLATON PREFAB			<i>Prepared by: TT</i>	
Date:		10/20/2022				
Serial No	Description	Qty	Unit	Price	Total	
1.0	CONCRETE WORK					
1.01	Portland Cement 40Kg	2674	bags			
2.0	TEMPORARY STRUCTURAL FORMWORK					
2.01	Formply 2.4mx1.2mx20mm	157	sheets			
2.02	Radiata Pine 50x50mmx6m	237	length			
2.03	Radiata Pine 200x25mmx6m	8	length			
2.04	Bold & Nut M12x130mm	620	Nos			
2.05	Wood Screws, #10 x 3-1/2",	310	Nos			
3.0	REINFORCEMENT WORK					
3.01	Reinforced rod D12mm Ø minimum Grade 300MPa	315	lengths			
3.02	R6 diam bar for stirrups minimum Grade 300MPa	250	lengths			
3.03	665 BRC Mesh reinforcement 6mx2.4m minimum Grade 300MPa	174	sheets			
3.04	Bar Chair 50mm	2610	no			
3.05	Polythene black plastic 1.8x60mx4mm	22	Roll			
3.06	Tie/Bind Wire (20m length)	40	spools			
4.0	CARPENTRY					
4.01	Galv bolt&nut 20mm@300	221	nos			
5.0	NAILING WORK					
5.01	Galvanise Nail 4"	76	kg			
5.02	Galvanise Nail 3"	53	kg			
5.03	Galvanise Nail 2"	5	kg			
5.04	Galvanise Nail 1"	1	kg			
5.05	Grount Nail 2 1/2"	5	kg			
5.06	Grount Nail 2"	50	kg			
5.07	Grout Nail 1 1/2"	10	kg			
5.08	Grount Nail 1"	2	kg			
5.09	Concrete Nail 2"	2	kg			
5.10	Concrete Nail 3"	2	kg			
5.11	Concrete Nail 4"	2	kg			